First and part bill.

M. A. R. 57 (Rule 116) **No. D**
Measurement Book

82132

Serial No. .....
Name of work Drilling of Borewells and Providing RO plants at Duvvakanagara Palanahalli, From Thirumenahalli and To Srirampura in ward No.5
Name of Contractor of nature of Agency Sri GoPi Reddy
Date of commencement of work 20-02-2018

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Job Code No: 005-17-000068						
	Work Order No: EE (Proj) / Ynk Zone / WO / 123 / 2017-18						
	Estimated Cost: 135.00 Lakhs.						
	Dated : 20-02-2018						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurem
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
01.	Earthwork excavation for foundation of buildings, wa Supply, Sanitary lines and electrical conduits either pits or in trenches 1.5m and above in width, in ha Soil ≤ 1.5m in depth including dressing the bottom an of pits and trenches, stacking the excavated soil --up Quantity same as recorded in measurement sheet pa Quantity 74.81 Cum at the rate of Rs 325.00/cum Rs 24313/-						
	above 125% Quantity 75.56. at the rate of Rs 325.00/Cum Rs 24557/-						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
92.	Supply and delivery at site brand new texmo/innova - - - vertical installation in 150 mm dia borewell comprising of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (wet type) squirrel cage submersible induction motor suitable for operation of 3 PH, 50 Hz, 380/440 volts AC supply - - - - - Complete						

82177

uantity recorded in m.s. page No 100

Quantity 1.00 No.
@ Rs 50167.04/No

Rs. 50167.04

Supply and delivery at site brand new texmo - - -
tical installation in 150mm dia borewell comprising
ingle stage or multistage CI pump close - - -
eration of 3 PH, 50 Hz, 380/440 Volts AC supply - -

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	fitted with required accessories such as suction, casing suction - - - complete quantity recorded in measurement sheet page No 16					Qty 5.00 NO. @ Rs 67635.92 / NO 5.00 Rs 67 Rs 338179.60	
	Quantity checked & found correct					Grand total	13378697.9

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

82178

..... From ..... To .....

ork .....

Contractor of nature of Agency.....

mmencement of work.....

Full description, etc, of work	Number	Dimensions		Depth	Contents	Reference to last Measurement
2	3	Length 4	Breadth 5	6	7	8
				Total Rs:	1.33,78,697-00	
				I.T. -	133787-00	
				Cess -	133787-00	
				OBF. -	13379-00	
				LR -	11907O-00	
				Addn	4.00.023-00	
				Cheque:	1.29,78,674-00	

Audited & Admitted for Rs.
Rs: 1337869700

Rs: 1297867400 by Cheque
and Rs. 400023-00 by Adjustment

06/09
Accts. Supdt.
Project Division
B.B.M.P.
17/09

Exe. Engineer
Project Division
B.B.M.P
17/9/18